

Patten



AARON
46006001

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name: AARON
Unit Location: 0
Unit #: 46006001
Manufacturer: DD
Model #: 81237416
Serial #: 12V005331
Voltage Stability: GOOD
Rated KW: 600

Date: 05/22/14
Work Order #: 0
Acct. #: 0
Tech #: 1511
Hour Meter Start: 1,151.0
Hour Meter Finish: 1,152.0
Package Serial #: N/A

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	99.9%	99.9%	99.8%	99.9%	0.0%	0.0%	0.0%	0.0%
KW Meter	599.3	599.3	598.9	599.3	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	481	481	481	481				
Voltmeter L2 - L3	480	480	480	480				
Voltmeter L1 - L3	482	482	481	482				
Ammeter L1	720	720	720	720				
Ammeter L2	719	719	719	719				
Ammeter L3	719	719	719	719				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	68	65	64	64				
Water Temp	181	183	184	185				
Ambient Room Temp	65	65	65	65				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

HOOKED UP FUEL SUPPLY, HOOKED UP LOAD BANK. WENT OVER UNIT OK. UNIT HAS HAVE JACKET WATER HEATER. STARTED UNIT AND LOADED UNIT TO 100% FOR 1 HR NO PROBLEMS FOUND. UNIT HAS NO BATTERIES. UNIT HAS ALT AND BATTERY CHARGER.

CUSTOMER SIGNATURE:

Date: May 22, 2014

TECHNICIAN SIGNATURE:

Date: May 22, 2014

Patten



AARON

46006001

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	5/22/14
Unit Location	0	Work Order #	0
Unit #	46006001	Acct. #	0
Manufacturer	DD	Tech #	1511
Model #	81237416	Hour Meter Start	1,151.0
Serial #	12V005331	Hour Meter Finish	1,152.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	600	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

HOOKED UP FUEL SUPPLY, HOOKED UP LOAD BANK. WENT OVER UNIT OK. UNIT HAS HAVE JACKET WATER HEATER. STARTED UNIT AND LOADED UNIT TO 100% FOR 1 HR NO PROBLEMS FOUND. UNIT HAS NO BATTERIES. UNIT HAS ALT AND BATTERY CHARGER.