

Patten



AARON

46016001

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	05/14/14
Unit Location:	0	Work Order #:	0
Unit #:	46016001	Acct. #:	0
Manufacturer:	CU	Tech #	1511
Model #:	GTA1.9G1	Hour Meter Start	108.0
Serial #:	25325512	Hour Meter Finish	109.0
Voltage Stability	GOOD	Package Serial #:	BALDOR
Rated KW	250		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	98.5%	98.5%	98.5%	98.5%	0.0%	0.0%	0.0%	0.0%
KW Meter	246.3	246.3	246.3	246.3	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	207	207	207	207				
Voltmeter L2 - L3	208	208	208	208				
Voltmeter L1 - L3	209	209	209	209				
Ammeter L1	687	687	687	687				
Ammeter L2	689	689	689	689				
Ammeter L3	675	675	675	675				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	68	65	64	64				
Water Temp	186	188	188	189				
Ambient Room Temp	51	51	51	51				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

HOOKED UP GAS SUPPLY, HOOKED UP LOAD BANK. WENT OVER UNIT OK. UNIT HAS JACKET WATER HEATER. UNIT HAS ALT AND BATTERY CHARGER. STARTED UNIT AND LOADED UNIT TO 100% FOR 1 HR NO PROBLEMS FOUND. UNIT HAS NO BATTERIES.

CUSTOMER SIGNATURE:

Date: May 14, 2014

TECHNICIAN SIGNATURE:

Date: May 14, 2014

Patten



AARON

46016001

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	5/14/14
Unit Location	0	Work Order #	0
Unit #	46016001	Acct. #	0
Manufacturer	CU	Tech #	1511
Model #	GTA1.9G1	Hour Meter Start	108.0
Serial #	25325512	Hour Meter Finish	109.0
Voltage Stability	GOOD	Package Serial #:	BALDOR
Rated KW	250		0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

HOOKED UP GAS SUPPLY, HOOKED UP LOAD BANK. WENT OVER UNIT OK. UNIT HAS JACKET WATER HEATER. UNIT HAS ALT AND BATTERY CHARGER. STARTED UNIT AND LOADED UNIT TO 100% FOR 1 HR NO PROBLEMS FOUND. UNIT HAS NO BATTERIES.