

Patten



AARON

46255001

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	08/07/14
Unit Location:	0	Work Order #:	0
Unit #:	46255001	Acct. #:	0
Manufacturer:	Doosan	Tech #	1511
Model #:	D183L	Hour Meter Start	16.0
Serial #:	EEOS0D200091	Hour Meter Finish	17.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	300		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	99.2%	99.2%	99.2%	99.2%	0.0%	0.0%	0.0%	0.0%
KW Meter	297.7	297.7	297.7	297.7	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	481	481	481	481				
Voltmeter L2 - L3	481	481	481	481				
Voltmeter L1 - L3	481	481	481	481				
Ammeter L1	358	358	358	358				
Ammeter L2	358	358	358	358				
Ammeter L3	356	356	356	356				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	53	52	52	52				
Water Temp	163	165	167	167				
Ambient Room Temp	70	70	70	70				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	28.0	28.0	28.0	28.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

HOOKED UP GAS SUPPLY, HOOKED UP LOAD BANK. LOOKED OVER UNIT OK. LOADED UNIT TO 100% FOR 1 HR NO PROBLEMS FOUND. UNIT HAS BATTERIES. UNIT HAS ALT AND BATTERY CHARGER.

CUSTOMER SIGNATURE:

Date: August 7, 2014

TECHNICIAN SIGNATURE:

Date: August 7, 2014

Patten



AARON

46255001

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	8/7/14
Unit Location	0	Work Order #	0
Unit #	46255001	Acct. #	0
Manufacturer	Doosan	Tech #	1511
Model #	D183L	Hour Meter Start	16.0
Serial #	EEOS0D200091	Hour Meter Finish	17.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	300	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

HOOKED UP GAS SUPPLY, HOOKED UP LOAD BANK. LOOKED OVER UNIT OK. LOADED UNIT TO 100% FOR 1 HR NO PROBLEMS FOUND. UNIT HAS BATTERIES. UNIT HAS ALT AND BATTERY CHARGER.