

Patten



AARON
46483001

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	10/16/14
Unit Location:	0	Work Order #:	0
Unit #:	46483001	Acct. #:	0
Manufacturer:	CU	Tech #	1511
Model #:	ACEXL003AAB	Hour Meter Start	212.0
Serial #:	00321494	Hour Meter Finish	213.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	750		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	99.9%	99.9%	99.9%	99.9%	0.0%	0.0%	0.0%	0.0%
KW Meter	749.1	749.1	749.1	749.1	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	480	480	480	480				
Voltmeter L2 - L3	479	479	479	479				
Voltmeter L1 - L3	479	479	479	479				
Ammeter L1	903	903	903	903				
Ammeter L2	904	904	904	904				
Ammeter L3	900	900	900	900				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	66	64	63	63				
Water Temp	175	178	179	179				
Ambient Room Temp	55	55	55	55				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	208	210	210	210				
Battery Voltage	28.0	28.0	28.0	28.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

CHECKED OIL AND WATER OK. LOOKED OVER UNIT BELTS AND HOSES LOOK GOOD. NO LEAKS FOUND. NO PROBLEMS WITH DISPLAY OR CONTROLS AT THIS TIME. VERY. HOOKED UP FUEL AND LOAD BANK. HOOKED UP TEST BATTERIES. STARTED UNIT. RAN UNIT AT 100% FOR 1 HR. UNIT HAS BLOCK HEATER . UNIT DOES NOT HAVE BATTERIES.

CUSTOMER SIGNATURE:

Date: October 16, 2014

TECHNICIAN SIGNATURE:

Date: October 16, 2014

Patten



AARON

46483001

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	10/16/14
Unit Location	0	Work Order #	0
Unit #	46483001	Acct. #	0
Manufacturer	CU	Tech #	1511
Model #	ACEXL003AAB	Hour Meter Start	212.0
Serial #	00321494	Hour Meter Finish	213.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	750	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

CHECKED OIL AND WATER OK. LOOKED OVER UNIT BELTS AND HOSES LOOK GOOD. NO LEAKS FOUND. NO PROBLEMS WITH DISPLAY OR CONTROLS AT THIS TIME. VERY. HOOKED UP FUEL AND LOAD BANK. HOOKED UP TEST BATTERIES. STARTED UNIT. RAN UNIT AT 100% FOR 1 HR. UNIT HAS BLOCK HEATER . UNIT DOES NOT HAVE BATTERIES.