

Patten

**AARON****46556002****LOAD AND OPERATION TEST****PAGE 1****PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:****1 (877) 891-4181 www.pattenpower.com**

Customer Name: AARON
Unit Location: 0
Unit #: 46556002
Manufacturer: CU
Model #: K19-G4
Serial #: 37191544
Voltage Stability GOOD
Rated KW 500

Date: 11/20/14
Work Order #: 0
Acct. #: 0
Tech # 1511
Hour Meter Start 419.0
Hour Meter Finish 420.0
Package Serial #: N/A

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.6%	100.6%	100.6%	100.6%	0.0%	0.0%	0.0%	0.0%
KW Meter	503.2	503.2	503.2	503.2	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	480	480	480	480				
Voltmeter L2 - L3	480	480	480	480				
Voltmeter L1 - L3	480	480	480	480				
Ammeter L1	605	605	605	605				
Ammeter L2	605	605	605	605				
Ammeter L3	606	606	606	606				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	69	65	65	64				
Water Temp	180	181	182	182				
Ambient Room Temp	30	30	30	30				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

HOOKED UP FUEL SUPPLY, HOOKED UP LOAD BANK. WENT OVER UNIT OK. HOOKED UP POWER PANEL TURNED ON JACKET WATER HEATER WARMED UP UNIT. STARTED UNIT AND LOADED UNIT TO 100% FOR 1 HR NO PROBLEMS FOUND. UNIT HAS NO BATTERIES. UNIT HAS ALT AND BATTERY CHARGER. INCL UNIT HAS BREAKER. UNIT HAS BLOCK HEATER.

CUSTOMER SIGNATURE:

Date: November 20, 2014

TECHNICIAN SIGNATURE:

Date: November 20, 2014

Patten

**AARON****46556002****LOAD AND OPERATION TEST****PAGE 2****PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:****1 (877) 891-4181 www.pattenpower.com**

Customer Name	AARON	Date	11/20/14
Unit Location	0	Work Order #	0
Unit #	46556002	Acct. #	0
Manufacturer	CU	Tech #	1511
Model #	K19-G4	Hour Meter Start	419.0
Serial #	37191544	Hour Meter Finish	420.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	500	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

HOOKED UP FUEL SUPPLY, HOOKED UP LOAD BANK. WENT OVER UNIT OK. HOOKED UP POWER PANEL TURNED ON JACKET WATER HEATER WARMED UP UNIT. STARTED UNIT AND LOADED UNIT TO 100% FOR 1 HR NO PROBLEMS FOUND. UNIT HAS NO BATTERIES. UNIT HAS ALT AND BATTERY CHARGER. INCL UNIT HAS BREAKER. UNIT HAS BLOCK HEATER.