

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	12/04/14
Unit Location:		Work Order #:	0
Unit #:	0	Acct. #:	0
Manufacturer:	JOHN DEERE	Tech #	1511
Model #:	PE6068H284058	Hour Meter Start	451.0
Serial #:	6068H1950	Hour Meter Finish	452.0
Voltage Stability	GOOD	Package Serial #:	[0768668
Rated KW	160		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	96.2%	96.2%	96.2%	96.2%	0.0%	0.0%	0.0%	0.0%
KW Meter	153.9	153.9	153.9	153.9	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	479	479	479	479				
Voltmeter L2 - L3	480	480	480	480				
Voltmeter L1 - L3	479	479	479	479				
Ammeter L1	185	185	185	185				
Ammeter L2	186	186	186	186				
Ammeter L3	185	185	185	185				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	49	47	46	46				
Water Temp	175	176	176	177				
Ambient Room Temp	30	30	30	30				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	14.0	14.0	14.0	14.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

HOOKED UP LOAD BANK AND UNIT BATTERY. LOOKED OVER GENERATOR OK CHECKED OIL AND WATER OK. UNIT HAS NO BATTERY. UNIT HAS BLOCK HEATER. UNIT HAS ALT.RAN UNIT FOR 1 HR NO PROBLEMS FOUND.

CUSTOMER SIGNATURE:

Date: December 4, 2014

TECHNICIAN SIGNATURE:

Date: December 4, 2014

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	12/4/14
Unit Location		Work Order #	0
Unit #	0	Acct. #	0
Manufacturer	JOHN DEERE	Tech #	1511
Model #	PE6068H284058	Hour Meter Start	451.0
Serial #	6068H1950	Hour Meter Finish	452.0
Voltage Stability	GOOD	Package Serial #:	[0768668
Rated KW	160		0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

HOOKED UP LOAD BANK AND UNIT BATTERY. LOOKED OVER GENERATOR OK CHECKED OIL AND WATER OK. UNIT HAS NO BATTERY. UNIT HAS BLOCK HEATER. UNIT HAS ALT.RAN UNIT FOR 1 HR NO PROBLEMS FOUND.