

Patten



AARON

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name: AARON

Date: 11/10/11

Unit Location:

Work Order #:

Unit #:

Acct. #:

Manufacturer: CU

Tech # 1511

Model #: DFAB-5563454

Hour Meter Start 416.0

Serial #: G020390034

Hour Meter Finish 417.0

Voltage Stability GOOD

Package Serial #: N.A

Rated KW 230

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.2%	100.2%	100.2%	100.2%	#VALUE!	#VALUE!	#VALUE!	#VALUE!
KW Meter	230.4	230.4	230.4	230.4	#VALUE!	#VALUE!	#VALUE!	#VALUE!
Engine Speed	1,800	1,800	1,800	1,800	#VALUE!	#VALUE!	#VALUE!	#VALUE!
Power Factor	1.00	1.00	1.00	1.00				
Voltmeter L1 - L2	480	480	480	480				
Voltmeter L2 - L3	481	481	481	481				
Voltmeter L1 - L3	480	480	480	480				
Ammeter L1	278	278	278	278				
Ammeter L2	277	277	277	277				
Ammeter L3	276	276	276	276				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	39	39	39	39				
Water Temp	187	187	186	186				
Ambient Room Temp	35	34	33	32				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	210	212	212	212				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

RAN UNIT AT 100% for 1 hr no problems found.

CUSTOMER SIGNATURE:

Date: November 10, 2011

TECHNICIAN SIGNATURE:

Date: November 10, 2011

Patten



AARON

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	11/10/11
Unit Location		Work Order #	
Unit #		Acct. #	
Manufacturer	CU	Tech #	1511
Model #	DFAB-5563454	Hour Meter Start	416.0
Serial #	G020390034	Hour Meter Finish	417.0
Voltage Stability	GOOD	Package Serial #:	N.A
Rated KW	230	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

RAN UNIT AT 100% for 1 hr no problems found.