

Patten



AARON

43207001

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	10/28/11
Unit Location:	YARD	Work Order #:	EM36895
Unit #:	43207001	Acct. #:	0
Manufacturer:	CU	Tech #	1511
Model #:	N14-G2	Hour Meter Start	230.9
Serial #:	12017339	Hour Meter Finish	232.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	300		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.1%	100.1%	100.0%	100.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	300.4	300.4	300.1	300.1	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	480	480	480	480				
Voltmeter L2 - L3	480	480	480	480				
Voltmeter L1 - L3	480	480	480	480				
Ammeter L1	363	363	362	362				
Ammeter L2	359	359	359	359				
Ammeter L3	362	362	362	362				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	39	38	38	38				
Water Temp	184	186	185	186				
Ambient Room Temp	50	50	50	50				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	199	203	204	204				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

RAN UNIT EOR 1 HR UNDER FULL LOAD NO PROBLEMS FOUND.

CUSTOMER SIGNATURE:

Date: October 28, 2011

TECHNICIAN SIGNATURE:

Date: October 28, 2011

Patten



AARON
43207001

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	10/28/11
Unit Location	YARD	Work Order #	EM36895
Unit #	43207001	Acct. #	0
Manufacturer	CU	Tech #	1511
Model #	N14-G2	Hour Meter Start	230.9
Serial #	12017339	Hour Meter Finish	232.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	300	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

RAN UNIT EOR 1 HR UNDER FULL LOAD NO PROBLEMS FOUND.