

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	10/24/11
Unit Location:		Work Order #:	EM36805
Unit #:		Acct. #:	
Manufacturer:	DD	Tech #	1511
Model #:	SERIES 60 12.7 L	Hour Meter Start	101.0
Serial #:	068R0558236	Hour Meter Finish	102.0
Voltage Stability	GOOD	Package Serial #:	N.A
Rated KW	265		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.0%	100.0%	100.0%	99.9%	#VALUE!	#VALUE!	#VALUE!	#VALUE!
KW Meter	265.1	265.1	265.1	264.8	#VALUE!	#VALUE!	#VALUE!	#VALUE!
Engine Speed	1,800	1,800	1,800	1,800	#VALUE!	#VALUE!	#VALUE!	#VALUE!
Power Factor	1.00	1.00	1.00	1.00				
Voltmeter L1 - L2	480	480	480	480				
Voltmeter L2 - L3	481	481	481	481				
Voltmeter L1 - L3	480	480	480	480				
Ammeter L1	319	319	319	319				
Ammeter L2	318	318	318	318				
Ammeter L3	319	319	319	318				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	50	50	49	49				
Water Temp	182	183	184	184				
Ambient Room Temp	45	45	45	45				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	27.5	27.5	27.5	28.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

TOPPED OFF FLUIDS WITH CUSTOMERS STOCK, RAN UNIT AT 100% for 1 hr no problems found.

CUSTOMER SIGNATURE:

Date: October 24, 2011

TECHNICIAN SIGNATURE:

Date: October 24, 2011

Patten



AARON

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	10/24/11
Unit Location		Work Order #	EM36805
Unit #		Acct. #	
Manufacturer	DD	Tech #	1511
Model #	SERIES 60 12.7 L	Hour Meter Start	101.0
Serial #	068R0558236	Hour Meter Finish	102.0
Voltage Stability	GOOD	Package Serial #:	N.A
Rated KW	265	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

TOPPED OFF FLUIDS WITH CUSTOMERS STOCK, RAN UNIT AT 100% for 1 hr no problems found.