

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE: (877) 891-4181 www.pattenpower.com

1

Customer Name:	AARON	Date:	07/25/11
Unit Location:	0	Work Order #:	0
Unit #:	0	Acct. #:	0
Manufacturer:	JOHN DEERE	Tech #	1511
Model #:	6125H	Hour Meter Start	331.0
Serial #:	RG6125H039104	Hour Meter Finish	332.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	415		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	98.3%	98.3%	98.3%	98.3%	0.0%	0.0%	0.0%	0.0%
KW Meter	407.9	407.9	407.9	407.9	0.0	0.0	0.0	0.0
Engine Speed	1,806	1,806	1,806	1,806	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	480	480	480	480				
Voltmeter L2 - L3	481	481	481	481				
Voltmeter L1 - L3	481	481	481	481				
Ammeter L1	490	490	490	490				
Ammeter L2	491	491	491	491				
Ammeter L3	489	489	489	489				
Frequency Meter	60.2	60.2	60.2	60.2				
Lube Oil Pressure	48	46	44	44				
Water Temp	179	180	181	181				
Ambient Room Temp	84	84	84	84				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

RAN UNIT AT 98.3 % LOAD FOR 1 HR. NO PROBLEMS FOUND.

CUSTOMER SIGNATURE:

Date: July 25, 2011

TECHNICIAN SIGNATURE:

Date: July 25, 2011

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	7/25/11
Unit Location	0	Work Order #	0
Unit #	0	Acct. #	0
Manufacturer	JOHN DEERE	Tech #	1511
Model #	6125H	Hour Meter Start	331.0
Serial #	RG6125H039104	Hour Meter Finish	332.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	415	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

RAN UNIT AT 98.3 % LOAD FOR 1 HR. NO PROBLEMS FOUND.