

Patten

**AARON****0****LOAD AND OPERATION TEST**

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	12/08/11
Unit Location:	0	Work Order #:	EM37574
Unit #:	0	Acct. #:	0
Manufacturer:	AA	Tech #	1511
Model #:	3406	Hour Meter Start	1,148.0
Serial #:	2wb05615	Hour Meter Finish	1,149.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	350		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.5%	100.5%	100.5%	100.5%	0.0%	0.0%	0.0%	0.0%
KW Meter	351.7	351.7	351.7	351.7	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	480	480	480	480				
Voltmeter L2 - L3	479	479	479	479				
Voltmeter L1 - L3	480	480	480	480				
Ammeter L1	423	423	423	423				
Ammeter L2	424	424	424	424				
Ammeter L3	423	423	423	423				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	55	53	52	52				
Water Temp	185	188	188	188				
Ambient Room Temp	32	32	32	32				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	28.0	28.0	28.0	28.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

Tech ID: 1511 -- Thursday, December 08, 2011 ON SITE. LOOKED OVER GEN. POWERED UP BATTERY CHARGER POWERED UP J/W HEATER, HOOKED UP PORTABIE LIGHTS. CHANGED EMCP 1 JUMPER. CHANGED S-1 SETTING IN CONTROL PANEL. UNCOVERED ALL GEN LEADS. CONNECTED LEADS PER DRAWING AND BOLTED THEM TOGETHER. USED CAT CONNECTION TAPE AND BLACK TAPE TO INSULATE ALL CONNECTIONS. CLEANED UP AREA. ADDED 20 GALS OF FUEL TO UNIT. CHECKED OIL AND WATER OK. STARTED UNIT ADJ VOL TAGE ON REG OK 484 VAC 60 HZ. turned down trip on breaker to

CUSTOMER SIGNATURE:

Date: December 8, 2011

TECHNICIAN SIGNATURE:

Date: December 8, 2011

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	12/8/11
Unit Location	0	Work Order #	EM37574
Unit #	0	Acct. #	0
Manufacturer	AA	Tech #	1511
Model #	3406	Hour Meter Start	1,148.0
Serial #	2wb05615	Hour Meter Finish	1,149.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	350	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

Tech ID: 1511 -- Thursday, December 08, 2011 ON SITE. LOOKED OVER GEN. POWERED UP BATTERY CHARGER POWERED UP J/W HEATER, HOOKED UP PORTABLE LIGHTS. CHANGED EMCP 1 JUMPER. CHANGED S-1 SETTING IN CONTROL PANEL. UNCOVERED ALL GEN LEADS. CONNECTED LEADS PER DRAWING AND BOLTED THEM TOGETHER. USED CAT CONNECTION TAPE AND BLACK TAPE TO INSULATE ALL CONNECTIONS. CLEANED UP AREA. ADDED 20 GALS OF FUEL TO UNIT. CHECKED OIL AND WATER OK. STARTED UNIT ADJ VOLTAGE ON REG OK 484