

Patten

**AARON****0****LOAD AND OPERATION TEST**

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE: (877) 891-4181 www.pattenpower.com

1

Customer Name:	AARON	Date:	01/16/12
Unit Location:	0	Work Order #:	0
Unit #:	0	Acct. #:	0
Manufacturer:	CU	Tech #	1511
Model #:	NTA855-G	Hour Meter Start	251
Serial #:	0	Hour Meter Finish	252.0
Voltage Stability	GOOD	Package Serial #:	0
Rated KW	350		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	97.4%	97.4%	97.3%	97.2%	0.0%	0.0%	0.0%	0.0%
KW Meter	340.7	340.7	340.5	340.2	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00				
Voltmeter L1 - L2	482	482	482	482				
Voltmeter L2 - L3	480	480	480	480				
Voltmeter L1 - L3	481	481	481	481				
Ammeter L1	415	415	415	414				
Ammeter L2	407	407	407	407				
Ammeter L3	405	405	404	404				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	58	56	54	54				
Water Temp	181	181	182	182				
Ambient Room Temp	35	35	35	35				
Exhaust Temp	n/a	n/a	n/a	n/a				
Oil Temp	n/a	n/a	n/a	n/a				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	n/a	n/a	n/a	n/a				
Fuel Level	n/a	n/a	n/a	n/a				

COMMENTS AND RECOMMENDATIONS

RAN UNIT FOR 1 HR UNDER LOAD. NEED TO REPLAC 2 FUSES IN CONTROL PANEL ON ORDER.

CUSTOMER SIGNATURE: _____ Date: January 16, 2012

TECHNICIAN SIGNATURE: _____ Date: January 16, 2012

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	1/16/12
Unit Location	0	Work Order #	0
Unit #	0	Acct. #	0
Manufacturer	CU	Tech #	1511
Model #	NTA855-G	Hour Meter Start	251
Serial #	0	Hour Meter Finish	252.0
Voltage Stability	GOOD	Package Serial #:	0
Rated KW	350	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

RAN UNIT FOR 1 HR UNDER LOAD. NEED TO REPLAC 2 FUSES IN CONTROL PANEL ON ORDER.

CUSTOMER SIGNATURE: _____ Date: January 16, 2012

TECHNICIAN SIGNATURE: _____ Date: January 16, 2012