

Patten



Aaron Equipment

0

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1

(877) 891-4181 www.pattenpower.com

Customer Name:	Aaron Equipment	Date:	01/09/12
Unit Location:	735 E. Green St.	Work Order #:	EM37893
Unit #:	0	Acct. #:	0048000
Manufacturer:	CU	Tech #	1511
Model #:	QSL9-G5	Hour Meter Start	159
Serial #:	533/8.8	Hour Meter Finish	163.0
Voltage Stability	GOOD	Package Serial #:	0
Rated KW	250		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.2%	100.1%	100.1%	100.1%	100.1%	100.1%	100.1%	100.1%
KW Meter	250.5	250.4	250.4	250.4	250.4	250.2	250.2	250.2
Engine Speed	1,800	1,800	1,800	1,800	1,800	1,800	1,800	1,800
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	213	213	213	213	213	213	213	213
Voltmeter L2 - L3	213	213	213	213	213	213	213	213
Voltmeter L1 - L3	213	213	213	213	213	213	213	213
Ammeter L1	680	680	680	680	680	679	679	679
Ammeter L2	679	679	679	679	679	679	679	679
Ammeter L3	678	677	677	677	677	677	677	677
Frequency Meter	60.0	60.0	60.0	60.0	60.0	60.0	60.0	60.0
Lube Oil Pressure	61	60	60	60	60	59	59	59
Water Temp	183	183	183	183	183	184	184	184
Ambient Room Temp	35	35	35	35	36	37	37	37
Exhaust Temp	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Oil Temp	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Battery Voltage	27.0	27.0	27.0	27.0	27.0	27.0	27.0	27.0
Fuel Pressure	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Fuel Level	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

COMMENTS AND RECOMMENDATIONS

ran unit under load for 4 hr no problems found.

CUSTOMER SIGNATURE: _____ Date: January 9, 2012

TECHNICIAN SIGNATURE: _____ Date: January 9, 2012

Patten



Aaron Equipment

0

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	Aaron Equipment	Date	1/9/12
Unit Location	735 E. Green St.	Work Order #	EM37893
Unit #	0	Acct. #	0048000
Manufacturer	CU	Tech #	1511
Model #	QSL9-G5	Hour Meter Start	159
Serial #	533/8.8	Hour Meter Finish	163.0
Voltage Stability	GOOD	Package Serial #:	0
Rated KW	250		0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	100.1%	100.1%	100.1%	100.1%	100.1%	100.1%	100.1%	100.1%
KW Meter	250.2	250.2	250.1	250.1	250.1	250.1	250.1	250.1
Engine Speed	1,800	1,800	1,800	1,800	1,800	1,800	1,800	1,800
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	213	213	213	213	213	213	213	213
Voltmeter L2 - L3	213	213	213	213	213	213	213	213
Voltmeter L1 - L3	213	213	213	213	213	213	213	213
Ammeter L1	679	679	679	679	679	679	679	679
Ammeter L2	679	679	678	678	678	678	678	678
Ammeter L3	677	677	677	677	677	677	677	677
Frequency Meter	60.0	60.0	60.0	60.0	60.0	60.0	60.0	60.0
Lube Oil Pressure	59	59	59	59	59	59	59	59
Water Temp	184	184	184	184	184	184	184	184
Ambient Room Temp	37	38	38	39	39	39	39	39
Exhaust Temp	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Oil Temp	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Battery Voltage	27.0	27.0	27.0	27.0	27.0	27.0	27.0	27.0
Fuel Pressure	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Fuel Level	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
0								
0								

COMMENTS AND RECOMMENDATIONS

ran unit under load for 4 hr no problems found.

CUSTOMER SIGNATURE: _____ Date: January 9, 2012

TECHNICIAN SIGNATURE: _____ Date: January 9, 2012