

Patten



AARON

44108001

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	07/31/12
Unit Location:	0	Work Order #:	0
Unit #:	44108001	Acct. #:	0
Manufacturer:	CU	Tech #	1511
Model #:	KTA50-G9	Hour Meter Start	114.0
Serial #:	33146331	Hour Meter Finish	586.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	1500		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.2%	100.2%	100.2%	100.2%	0.0%	0.0%	0.0%	0.0%
KW Meter	1,503.5	1,503.5	1,503.5	1,503.5	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	484	484	484	484				
Voltmeter L2 - L3	485	485	485	485				
Voltmeter L1 - L3	484	484	484	484				
Ammeter L1	1792	1792	1792	1792				
Ammeter L2	1793	1793	1793	1793				
Ammeter L3	1792	1792	1792	1792				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	60	58	57	57				
Water Temp	189	189	191	192				
Ambient Room Temp	90	90	90	90				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

ran unit for 1 hr at full load no problems found. Made 1 set of battery cables for unit with jumper.

CUSTOMER SIGNATURE:

Date: July 31, 2012

TECHNICIAN SIGNATURE:

Date: July 31, 2012

Patten



AARON

44108001

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	7/31/12
Unit Location	0	Work Order #	0
Unit #	44108001	Acct. #	0
Manufacturer	CU	Tech #	1511
Model #	KTA50-G9	Hour Meter Start	114.0
Serial #	33146331	Hour Meter Finish	586.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	1500	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

ran unit for 1 hr at full load no problems found. Made 1 set of battery cables for unit with jumper.