

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	05/29/12
Unit Location:	0	Work Order #:	0
Unit #:	0	Acct. #:	0
Manufacturer:	AA	Tech #	1511
Model #:	3516	Hour Meter Start	807.0
Serial #:	25Z1096	Hour Meter Finish	809.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	1500		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.2%	100.2%	100.2%	100.2%	100.2%	100.2%	100.2%	100.2%
KW Meter	1,503.1	1,503.1	1,502.8	1,502.5	1,502.5	1,502.5	1,502.5	1,502.5
Engine Speed	1,800	1,800	1,800	1,800	1,800	1,800	1,800	1,800
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	483	483	483	483	483	483	483	483
Voltmeter L2 - L3	482	482	482	482	482	482	482	482
Voltmeter L1 - L3	483	483	483	483	483	483	483	483
Ammeter L1	1799	1799	1798	1798	1798	1798	1798	1798
Ammeter L2	1798	1798	1798	1797	1797	1797	1797	1797
Ammeter L3	1797	1797	1797	1797	1797	1797	1797	1797
Frequency Meter	60.0	60.0	60.0	60.0	60.0	60.0	60.0	60.0
Lube Oil Pressure	62	61	61	60	60	60	60	60
Water Temp	188	189	191	192	192	192	193	193
Ambient Room Temp	80	80	81	83	85	85	87	87
Exhaust Temp	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Oil Temp	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Battery Voltage	27.0	27.0	27.0	27.0	27.0	27.0	27.0	27.0
Fuel Pressure	50	50	50	50	50	50	50	50
Fuel Level	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

COMMENTS AND RECOMMENDATIONS

RAN UNIT UNDER LOAD FOR 2 HRS NO PROBLEMS FOUND.

CUSTOMER SIGNATURE:

Date: May 29, 2012

TECHNICIAN SIGNATURE:

Date: May 29, 2012

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	5/29/12
Unit Location	0	Work Order #	0
Unit #	0	Acct. #	0
Manufacturer	AA	Tech #	1511
Model #	3516	Hour Meter Start	807.0
Serial #	25Z1096	Hour Meter Finish	809.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	1500	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

RAN UNIT UNDER LOAD FOR 2 HRS NO PROBLEMS FOUND.