

Patten

**AARON****44180001****LOAD AND OPERATION TEST****PAGE 1**

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	05/21/12
Unit Location:	0	Work Order #:	0
Unit #:	44180001	Acct. #:	0
Manufacturer:	CU	Tech #	1511
Model #:	NTA855-GS	Hour Meter Start	458.0
Serial #:	11831008	Hour Meter Finish	459.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	350		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	99.9%	99.9%	99.8%	99.8%	0.0%	0.0%	0.0%	0.0%
KW Meter	349.6	349.6	349.3	349.3	0.0	0.0	0.0	0.0
Engine Speed	1,806	1,806	1,806	1,806	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	481	481	481	481				
Voltmeter L2 - L3	480	480	480	480				
Voltmeter L1 - L3	482	482	482	482				
Ammeter L1	420	420	419	419				
Ammeter L2	420	420	420	420				
Ammeter L3	419	419	419	419				
Frequency Meter	60.2	60.2	60.2	60.2				
Lube Oil Pressure	48	48	48	48				
Water Temp	195	196	196	196				
Ambient Room Temp	70	70	70	70				
Exhaust Temp	n/a	n/a	n/a	n/a				
Oil Temp	225	225	225	225				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	n/a	n/a	n/a	n/a				
Fuel Level	n/a	n/a	n/a	n/a				

COMMENTS AND RECOMMENDATIONS

RAN UNIT EOR 1 HR UNDER FULL LOAD . FOUND LOW COOLANT LEVEL SWITCH BAD.

CUSTOMER SIGNATURE:

Date: May 21, 2012

TECHNICIAN SIGNATURE:

Date: May 21, 2012

Patten



AARON

44180001

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	5/21/12
Unit Location	0	Work Order #	0
Unit #	44180001	Acct. #	0
Manufacturer	CU	Tech #	1511
Model #	NTA855-GS	Hour Meter Start	458.0
Serial #	11831008	Hour Meter Finish	459.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	350	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

RAN UNIT EOR 1 HR UNDER FULL LOAD . FOUND LOW COOLANT LEVEL SWITCH BAD.