

Patten



AARON

YARD

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name: AARON

Date:

06/25/12

Unit Location:

Work Order #:

Unit #: YARD

Acct. #:

Manufacturer: FORD

Tech #

1511

Model #: LSG-8751-6005-A

Hour Meter Start

177.0

Serial #: 26208

Hour Meter Finish

178.0

Voltage Stability GOOD

Package Serial #:

N.A

Rated KW 100

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	99.0%	99.0%	99.0%	99.0%	#VALUE!	#VALUE!	#VALUE!	#VALUE!
KW Meter	99.0	99.0	99.0	99.0	#VALUE!	#VALUE!	#VALUE!	#VALUE!
Engine Speed	1,800	1,800	1,800	1,800	#VALUE!	#VALUE!	#VALUE!	#VALUE!
Power Factor	1.00	1.00	1.00	1.00				
Voltmeter L1 - L2	211	211	211	211				
Voltmeter L2 - L3	211	211	211	211				
Voltmeter L1 - L3	211	211	211	211				
Ammeter L1	272	272	272	272				
Ammeter L2	271	271	271	271				
Ammeter L3	270	270	270	270				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	59	58	58	58				
Water Temp	190	190	190	191				
Ambient Room Temp	75	75	75	75				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	14.0	14.0	14.0	14.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

RAN UNIT AT 100% for 1 hr no problems found.

CUSTOMER SIGNATURE:

Date: June 25, 2012

TECHNICIAN SIGNATURE:

Date: June 25, 2012

Patten



AARON

YARD

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	6/25/12
Unit Location		Work Order #	
Unit #	YARD	Acct. #	
Manufacturer	FORD	Tech #	1511
Model #	LSG-8751-6005-A	Hour Meter Start	177.0
Serial #	26208	Hour Meter Finish	178.0
Voltage Stability	GOOD	Package Serial #:	N.A
Rated KW	100	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

RAN UNIT AT 100% for 1 hr no problems found.