

Patten



AARON

44350002

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name: AARON

Date: 7-23-12

Unit Location:

Work Order #:

Unit #: 44350002

Acct. #:

Manufacturer: GENERAC

Tech # 1511

Model #: 7.4 L

Hour Meter Start 185.0

Serial #: AA350

Hour Meter Finish 186.0

Voltage Stability GOOD

Package Serial #: N.A

Rated KW 100

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	99.9%	99.8%	99.8%	99.8%	#VALUE!	#VALUE!	#VALUE!	#VALUE!
KW Meter	99.9	99.8	99.8	99.8	#VALUE!	#VALUE!	#VALUE!	#VALUE!
Engine Speed	1,800	1,800	1,800	1,800	#VALUE!	#VALUE!	#VALUE!	#VALUE!
Power Factor	1.00	1.00	1.00	1.00				
Voltmeter L1 - L2	210	210	210	210				
Voltmeter L2 - L3	211	210	210	210				
Voltmeter L1 - L3	210	210	210	210				
Ammeter L1	275	275	275	275				
Ammeter L2	274	274	274	274				
Ammeter L3	274	274	274	274				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	47	47	47	47				
Water Temp	210	210	210	210				
Ambient Room Temp	100	100	100	100				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	14.0	14.0	14.0	14.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

FOUND BREAKER LOOSE IN GEN INSTALLED NEW NUTS AND BOLTS. RAN UNIT AT 100% for 1 hr no problems found.

CUSTOMER SIGNATURE:

Date: 7-23-12

TECHNICIAN SIGNATURE:

Date: 7-23-12

Patten



AARON

44350002

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	7-23-12
Unit Location		Work Order #	
Unit #	44350002	Acct. #	
Manufacturer	GENERAC	Tech #	1511
Model #	7.4 L	Hour Meter Start	185.0
Serial #	AA350	Hour Meter Finish	186.0
Voltage Stability	GOOD	Package Serial #:	N.A
Rated KW	100	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								

COMMENTS AND RECOMMENDATIONS

FOUND BREAKER LOOSE IN GEN INSTALLED NEW NUTS AND BOLTS. RAN UNIT AT 100% for 1 hr
no problems found.