

Patten



AARON

44354005

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	07/11/12
Unit Location:		Work Order #:	
Unit #:	44354005	Acct. #:	
Manufacturer:	JOHN DEERE	Tech #	1511
Model #:	4024TF270	Hour Meter Start	0
Serial #:	PE4024T113372	Hour Meter Finish	1.0
Voltage Stability	ok	Package Serial #:	D25TDJ4T2 KATO LIGHT
Rated KW	25		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.0%	100.0%	100.0%	100.0%		0.0%	0.0%	0.0%
KW Meter	25.0	25.0	25.0	25.0		0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	#VALUE!	0	0	0
Power Factor	1.00	1.00	1.00	1.00				
Voltmeter L1 - L2	241	241	241	241				
Voltmeter L2 - L3	241	241	241	241				
Voltmeter L1 - L3	N/A	N/A	N/A	N/A				
Ammeter L1	104	104	103	103				
Ammeter L2	104	104	103	103				
Ammeter L3	N/A	N/A	N/A	N/A				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	49	47	47	46				
Water Temp	191	192	193	193				
Ambient Room Temp	83	83	83	83				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	14.0	14.0	14.0	14.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level								

COMMENTS AND RECOMMENDATIONS

ran unit at 100 % for 1 hr no problems found

CUSTOMER SIGNATURE: _____ Date: July 11, 2012

TECHNICIAN SIGNATURE: _____ Date: July 11, 2012

Patten



AARON

44354005

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	7/11/12
Unit Location		Work Order #	
Unit #	44354005	Acct. #	
Manufacturer	JOHN DEERE	Tech #	1511
Model #	4024TF270	Hour Meter Start	0
Serial #	PE4024T113372	Hour Meter Finish	1.0
Voltage Stability	ok	Package Serial #:	D25TDJ4T2 KATO LIGHT
Rated KW	25		0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

ran unit at 100 % for 1 hr no problems found

CUSTOMER SIGNATURE: _____ Date: July 11, 2012

TECHNICIAN SIGNATURE: _____ Date: July 11, 2012