

# Patten



**AARON**  
**44689003**

## LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:  
1 (877) 891-4181 [www.pattenpower.com](http://www.pattenpower.com)

|                   |             |                   |          |
|-------------------|-------------|-------------------|----------|
| Customer Name:    | AARON       | Date:             | 02/28/13 |
| Unit Location:    | 0           | Work Order #:     | 0        |
| Unit #:           | 44689003    | Acct. #:          | 0        |
| Manufacturer:     | Daewoo      | Tech #            | 1511     |
| Model #:          | GV12TI      | Hour Meter Start  | 0.0      |
| Serial #:         | EEYOA200216 | Hour Meter Finish | 1.0      |
| Voltage Stability | GOOD        | Package Serial #: | N/A      |
| Rated KW          | 220         |                   |          |

### MULTIPLE READING TEST

| Elapsed Time Hrs. | 0.25   | 0.50   | 0.75   | 1.00   | 1.25    | 1.50    | 1.75    | 2.00    |
|-------------------|--------|--------|--------|--------|---------|---------|---------|---------|
| % of Load         | 101.1% | 101.1% | 101.1% | 101.1% | #VALUE! | #VALUE! | #VALUE! | #VALUE! |
| KW Meter          | 222.5  | 222.5  | 222.5  | 222.5  | #VALUE! | #VALUE! | #VALUE! | #VALUE! |
| Engine Speed      | 1,800  | 1,800  | 1,800  | 1,800  | #VALUE! | #VALUE! | #VALUE! | #VALUE! |
| Power Factor      | 1.00   | 1.00   | 1.00   | 1.00   |         |         |         |         |
| Voltmeter L1 - L2 | 484    | 484    | 484    | 484    |         |         |         |         |
| Voltmeter L2 - L3 | 485    | 485    | 485    | 485    |         |         |         |         |
| Voltmeter L1 - L3 | 485    | 485    | 485    | 485    |         |         |         |         |
| Ammeter L1        | 265    | 265    | 265    | 265    |         |         |         |         |
| Ammeter L2        | 265    | 265    | 265    | 265    |         |         |         |         |
| Ammeter L3        | 265    | 265    | 265    | 265    |         |         |         |         |
| Frequency Meter   | 60.0   | 60.0   | 60.0   | 60.0   |         |         |         |         |
| Lube Oil Pressure | 51     | 48     | 48     | 48     |         |         |         |         |
| Water Temp        | 113    | 123    | 123    | 124    |         |         |         |         |
| Ambient Room Temp | 35     | 35     | 35     | 35     |         |         |         |         |
| Exhaust Temp      | N/A    | N/A    | N/A    | N/A    |         |         |         |         |
| Oil Temp          | N/A    | N/A    | N/A    | N/A    |         |         |         |         |
| Battery Voltage   | 28.0   | 28.0   | 28.0   | 28.0   |         |         |         |         |
| Fuel Pressure     | N/A    | N/A    | N/A    | N/A    |         |         |         |         |
| Fuel Level        | N/A    | N/A    | N/A    | N/A    |         |         |         |         |
|                   |        |        |        |        |         |         |         |         |
|                   |        |        |        |        |         |         |         |         |
|                   |        |        |        |        |         |         |         |         |

### COMMENTS AND RECOMMENDATIONS

LOAD TESTED OK 1 HR NO BATTERIES.

CUSTOMER SIGNATURE:

Date: February 28, 2013

TECHNICIAN SIGNATURE:

Date: February 28, 2013

# Patten



**AARON**

**44689003**

**LOAD AND OPERATION TEST**

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:  
1 (877) 891-4181 [www.pattenpower.com](http://www.pattenpower.com)

|                   |             |                   |         |
|-------------------|-------------|-------------------|---------|
| Customer Name     | AARON       | Date              | 2/28/13 |
| Unit Location     | 0           | Work Order #      | 0       |
| Unit #            | 44689003    | Acct. #           | 0       |
| Manufacturer      | Daewoo      | Tech #            | 1511    |
| Model #           | GV12TI      | Hour Meter Start  | 0.0     |
| Serial #          | EEYOA200216 | Hour Meter Finish | 1.0     |
| Voltage Stability | GOOD        | Package Serial #: | N/A     |
| Rated KW          | 220         | 0                 | 0       |

**MULTIPLE READING TEST**

| Elapsed Time Hrs. | 2.25 | 2.50 | 2.75 | 3.00 | 3.25 | 3.50 | 3.75 | 4.00 |
|-------------------|------|------|------|------|------|------|------|------|
| % of Load         | 0.0% | 0.0% | 0.0% | 0.0% | 0.0% | 0.0% | 0.0% | 0.0% |
| KW Meter          | 0.0  | 0.0  | 0.0  | 0.0  | 0.0  | 0.0  | 0.0  | 0.0  |
| Engine Speed      | 0    | 0    | 0    | 0    | 0    | 0    | 0    | 0    |
| Power Factor      |      |      |      |      |      |      |      |      |
| Voltmeter L1 - L2 |      |      |      |      |      |      |      |      |
| Voltmeter L2 - L3 |      |      |      |      |      |      |      |      |
| Voltmeter L1 - L3 |      |      |      |      |      |      |      |      |
| Ammeter L1        |      |      |      |      |      |      |      |      |
| Ammeter L2        |      |      |      |      |      |      |      |      |
| Ammeter L3        |      |      |      |      |      |      |      |      |
| Frequency Meter   |      |      |      |      |      |      |      |      |
| Lube Oil Pressure |      |      |      |      |      |      |      |      |
| Water Temp        |      |      |      |      |      |      |      |      |
| Ambient Room Temp |      |      |      |      |      |      |      |      |
| Exhaust Temp      |      |      |      |      |      |      |      |      |
| Oil Temp          |      |      |      |      |      |      |      |      |
| Battery Voltage   |      |      |      |      |      |      |      |      |
| Fuel Pressure     |      |      |      |      |      |      |      |      |
| Fuel Level        |      |      |      |      |      |      |      |      |
| 0                 |      |      |      |      |      |      |      |      |
| 0                 |      |      |      |      |      |      |      |      |
| 0                 |      |      |      |      |      |      |      |      |

**COMMENTS AND RECOMMENDATIONS**

LOAD TESTED OK 1 HR NO BATTERIES.