

Patten



AARON

45236001

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	10/01/13
Unit Location:	0	Work Order #:	0
Unit #:	45236001	Acct. #:	0
Manufacturer:	DD	Tech #	1511
Model #:	72437406	Hour Meter Start	389.0
Serial #:	24VA001453	Hour Meter Finish	390.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	825		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	97.0%	97.0%	96.9%	96.9%	0.0%	0.0%	0.0%	0.0%
KW Meter	800.0	800.0	799.8	799.8	0.0	0.0	0.0	0.0
Engine Speed	1,812	1,812	1,812	1,812	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	479	479	479	479				
Voltmeter L2 - L3	480	480	480	480				
Voltmeter L1 - L3	480	480	480	480				
Ammeter L1	962	962	962	962				
Ammeter L2	963	963	963	963				
Ammeter L3	964	964	963	963				
Frequency Meter	60.4	60.4	60.4	60.4				
Lube Oil Pressure	50	50	50	50				
Water Temp	184	185	187	187				
Ambient Room Temp	70	70	70	70				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	n/a	N/A	N/A	N/A				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

UNIT HAS NO ALT AND BATTERY CHARGER. UNIT HAS NO BATTERIES. DAY TANK IS EMPTY. RAN UNTIL 97 % NO PROBLEMS FOUND. UNIT HAS BAD TEMP SENDER TEMP READING WERE BY IR GUN.

CUSTOMER SIGNATURE:

Date: October 1, 2013

TECHNICIAN SIGNATURE:

Date: October 1, 2013

Patten



AARON

45236001

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	10/1/13
Unit Location	0	Work Order #	0
Unit #	45236001	Acct. #	0
Manufacturer	DD	Tech #	1511
Model #	72437406	Hour Meter Start	389.0
Serial #	24VA001453	Hour Meter Finish	390.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	825	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

UNIT HAS NO ALT AND BATTERY CHARGER. UNIT HAS NO BATTERIES. DAY TANK IS EMPTY. RAN UNTI AT 97 % NO PROBLEMS FOUND. UNIT HAS BAD TEMP SENDER TEMP READING WERE BY IR GUN.