



EQUIPMENT ENERGY SYSTEMS

530 Santa Rosa Drive, Des Plaines IL. 60018

(P) 1-630-834-6000

(F) 1-630-543-4174

LOAD BANK TEST RESULTS

Company Name Aaron Equipment CompanyAddress 735 E. Green StreetContact Patrick PadenCity/State/Zip Bensenville, IL. 60106Phone no. 1-630-350-2200Gen Pkg Make MTU Spectrum 1350DSEBEng Make & Mod Detroit Diesel MTU 4000MDEC (12V4000)Serial no. & Spec no. 2027551 / GM34995-GAISSerial no. & Spec no. 4DDXL65.0GTP.GM34981

GENSET RATING

kWe 1360Volts 277/480Amps 2047Hertz 60P.F. .8

Test Date: <u>06/17/2014</u>	5 Minutes	10 Minutes	15 Minutes	20 Minutes	30 Minutes	45 Minutes	1 Hour	1 Hr 30 Min	2 Hours
Engine Hours	195.3	195.4	195.5	195.6	195.8	196.1	196.3	196.8	197.3
Hertz/Cycles	60	60	60	60	60	60	60	60	60
Voltage PH1	480	480	480	480	480	480	480	480	480
PH2	480	480	480	480	480	480	480	480	480
PH3	480	480	480	480	480	480	480	480	480
Amperage PH1	1001	1001	1001	1001	1001	1524	1524	2032	2032
PH2	1001	1001	1001	1001	1001	1524	1524	2032	2032
PH3	1001	1001	1001	1001	1001	1524	1524	2032	2032
Kilowatts	665	665	665	665	665	1012	1012	1350	1350
Load Percentage %	49%	49%	49%	49%	49%	74%	74%	99%	99%
Oil Pressure	106	97	95	95	95	94	93	92	92
Coolant Temperature	130°	176°	176°	177°	177°	183°	183°	185°	187°
Diesel Fuel Level	NA	NA	NA	NA	NA	NA	NA	NA	NA
Natural Gas Press	NA	NA	NA	NA	NA	NA	NA	NA	NA
Battery Voltage	24.5	25	26	27	27	27	27	27	27
Battery Amperage	2.8	1.0	.5	.5	.5	.5	.5	.5	.5
Misc _____									
Misc _____									
Room Temperature	OUTDOOR								
Ambient Temp	92°	92°	92°	92°	92°	92°	92°	92°	92°

FIELD NOTES: Perform two (2) hour load bank testing as required. No faults noted.

TEST DATE: 06/17/2014Customer Signature: Patrick Paden (On File)Tech Signature: Jaimie Merlo & Brian AllenPAGE: 1 OF 1Date: 06/17/2014Date: 06/17/2014