

Patten



AARON
45770001

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	03/03/14
Unit Location:		Work Order #:	0
Unit #:	45770001	Acct. #:	0
Manufacturer:	JOHN DEERE	Tech #	1511
Model #:	6076TF010	Hour Meter Start	668.0
Serial #:	RG6076T184974	Hour Meter Finish	669.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	125		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	101.4%	101.4%	101.4%	101.4%	0.0%	0.0%	0.0%	0.0%
KW Meter	126.7	126.7	126.7	126.7	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	479	479	479	479				
Voltmeter L2 - L3	480	480	480	480				
Voltmeter L1 - L3	479	479	479	479				
Ammeter L1	152	152	152	152				
Ammeter L2	153	153	153	153				
Ammeter L3	153	153	153	153				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	59	57	57	56				
Water Temp	180	181	182	182				
Ambient Room Temp	5	5	5	5				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	14.0	14.0	14.0	14.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

HOOKED UP LOAD BANK AND TEST BATTERY. LOOKED OVER GENERATOR OK CHECKED OIL AND WATER OK. UNIT HAS NO BATTERY. UNIT HAS BLOCK HEATER AND FUEL TANK HEATER . UNIT HAS ALT.RAN UNIT FOR 1 HR NO PROBLEMS FOUND.

CUSTOMER SIGNATURE:

Date: March 3, 2014

TECHNICIAN SIGNATURE:

Date: March 3, 2014

Patten



AARON

45770001

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	3/3/14
Unit Location		Work Order #	0
Unit #	45770001	Acct. #	0
Manufacturer	JOHN DEERE	Tech #	1511
Model #	6076TF010	Hour Meter Start	668.0
Serial #	RG6076T184974	Hour Meter Finish	669.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	125	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

HOOKED UP LOAD BANK AND TEST BATTERY. LOOKED OVER GENERATOR OK CHECKED OIL AND WATER OK. UNIT HAS NO BATTERY. UNIT HAS BLOCK HEATER AND FUEL TANK HEATER . UNIT HAS ALT.RAN UNIT FOR 1 HR NO PROBLEMS FOUND.