



Bridgeway

250 Hour Rental PM Inspection/Service Report (800) 969-3966

☐ Gaylord
 ☐ Grand Rapids
 ☐ New Hudson
 ☐ Traverse City
☐ Cincinnati
 ☐ Cleveland
 ☐ Columbus
 ☐ Youngstown
 ☒ Pittsburgh

Date: 5-31-14 WO # _____ Unit # 250 Hour Meter 6379

Customer Name: _____ (if applicable)

BATTERY & CHARGER

Load Test ☒
 Specific Gravity ☒
 Acid Level ☒
 Corrosion ☒
 Charger - Output ☒
 * 4 Years Old? N/A

ENGINE - NOT RUNNING

Spark Plugs N/A
 Distributor-Points N/A
 Plug Wires N/A
 Oil Level ☒
 Starter & Wiring ☒

SCHEDULED MAINTENANCE

Change Oil / Filters ☒ yes
 Oil Sample N/A
 Change Filters (Oil, Fuel) ☒ yes
 Start & Run Engine ☒
 DCA Added (Based on Analysis Report Recommendation) N/A

GENERATOR RUNNING

Proper Output 4180V
 Proper Frequency 60 Hz

TRAILER

Visual Lamp Insp _____
 Tire Air Pressure _____
 Tire Condition _____

INTAKE & EXHAUST SYSTEM

Air Cleaner ☒
 Breather ☒
 Leaks ☒
 Muffler & Traps ☒
 Rain Cap ☒

ENGINE RUNNING

Oil Pressure _____
 Alternator Output _____
 Leaks ☒
 Alarms & Shutdowns ☒
 Water Temperature _____

GENERAL

Operators Manual Available ☒
 Paint Condition ☒
 Decal Condition ☒
 Jack Operation ☒

RENTAL STATUS (check one)

Ready to rent _____
 Continue to rent _____
 Trade out rental _____
 Down for repairs _____
 Schedule repairs _____

CONTROLS

Voltage Regulator ☒
 Engine Monitors ☒
 Wiring & Relays ☒
 Check Bulbs ☒

FUEL SYSTEM

Leaks ☒
 Day Tank ☒
 Governor Linkage ☒
 Check For Water ☒
 Drain Sediment ☒
 Fuel Level 3/4

COOLANT SYSTEM

Coolant Level called 6 gal
 Freeze Point -42
 Radiator & Cap ☒
 Hoses ☒
 Heater ☒
 Belts & Tension ☒
 Louvers ☒
 Leaks ☒

Test DCA levels on 150kW & higher ☒

DISCREPANCIES OBSERVED

1. _____
2. _____
3. _____
4. _____
5. _____
6. _____

Comments: _____

*** BATTERIES OVER 4 YEARS OLD SHOULD BE REPLACED DUE TO AGE.**

Cummins Bridgeway Load Bank Test Report

1-800-969-3966

☐ New Hudson
 ☒ Pittsburgh
 ☐ Cleveland
 ☐ Columbus
☐ Cincinnati
 ☐ Grand Rapids
 ☐ Youngstown
 ☐ Traverse City
 ☐ Gaylord

Customer Name _____ Work Order # _____

Model _____ Serial Number _____

Date _____ Technician _____

Generator Rating

Voltage 480 Amperage _____ Phase 3

Power Factor Rating .8 Approx Ambient Temp During Test _____

Fuel _____ Diesel ☒ Natural Gas _____ Propane _____ Gasoline _____

Hourmeter	VOLTAGE			CURRENT			OUTPUT		ENGINE	
	L1-L2	L2-L3	L3-L1	L1	L2	L3	Kilowatt	Hz	PSI	Temp.
6379.5	480	481	480	600	599	591	492	60	84	192
	480	481	480	600	599	591	492	60	83	192
	480	481	480	600	599	591	492	60	82	193
6380.5	480	481	480	600	599	591	492	60	82	193

Comments: passed load test with no issues