

Patten

**ARRON EQUIPMENT****0****LOAD AND OPERATION TEST****PAGE 1****PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:****1 (877) 891-4181 www.pattenpower.com**

Customer Name: ARRON EQUIPMENT
Unit Location: BENSINVILLE
Unit #: 0
Manufacturer: ONAN
Model #: DQAD5706228
Serial #: CO50755873
Voltage Stability: GOOD
Rated KW: 250

Date: 01/07/11
Work Order #: EM31407
Acct. #: 0
Tech #: 1903
Hour Meter Start: 10.2
Hour Meter Finish: 12.2
Package Serial #: 0

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	98.5%	98.5%	98.5%	98.5%	98.5%	98.5%	98.5%	98.5%
KW Meter	246.3	246.3	246.3	246.3	246.3	246.3	246.3	246.3
Engine Speed	1,803	1,800	1,800	1,800	1,800	1,800	1,800	1,800
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	208	208	208	208	208	208	208	208
Voltmeter L2 - L3	208	208	208	208	208	208	208	208
Voltmeter L1 - L3	208	208	208	208	208	208	208	208
Ammeter L1	681	681	681	681	681	681	681	681
Ammeter L2	685	685	685	685	685	685	685	685
Ammeter L3	685	685	685	685	685	685	685	685
Frequency Meter	60.1	60.0	60.0	60.0	60.0	60.0	60.0	60.0
Lube Oil Pressure	40	38	38	38	38	38	38	38
Water Temp	177	176	176	176	177	176	176	176
Ambient Room Temp	25	25	25	25	25	25	25	25
Exhaust Temp	NA	NA	NA	NA	NA	NA	NA	NA
Oil Temp	190	196	200	201	201	201	201	201
Battery Voltage	27.0	27.0	27.0	27.0	27.0	27.0	27.0	27.0
Fuel Pressure	NA	NA	NA	NA	NA	NA	NA	NA
Fuel Level	OK	OK	OK	OK	OK	OK	OK	OK

COMMENTS AND RECOMMENDATIONS**CUSTOMER SIGNATURE:****Date:** January 7, 2011**TECHNICIAN SIGNATURE:***R. Penman***Date:** January 7, 2011