

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1

(877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	09/26/11
Unit Location:	0	Work Order #:	0
Unit #:	0	Acct. #:	0
Manufacturer:	JOHN DEERE	Tech #	1511
Model #:	8.1L	Hour Meter Start	232.0
Serial #:	RG6081A052960	Hour Meter Finish	233.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	150		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.2%	100.2%	100.2%	100.2%	0.0%	0.0%	0.0%	0.0%
KW Meter	150.3	150.3	150.2	150.2	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	208	208	208	208				
Voltmeter L2 - L3	209	209	209	209				
Voltmeter L1 - L3	208	208	208	208				
Ammeter L1	418	418	418	418				
Ammeter L2	415	415	415	415				
Ammeter L3	417	417	416	416				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	51	50	50	49				
Water Temp	187	188	188	189				
Ambient Room Temp	65	65	65	65				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	13.0	13.0	13.0	13.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

RAN UNIT EOR 1 HR UNDER FULL LOAD NO PROBLEMS FOUND.

CUSTOMER SIGNATURE:

Date: September 26, 2011

TECHNICIAN SIGNATURE:

Date: September 26, 2011

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	9/26/11
Unit Location	0	Work Order #	0
Unit #	0	Acct. #	0
Manufacturer	JOHN DEERE	Tech #	1511
Model #	8.1L	Hour Meter Start	232.0
Serial #	RG6081A052960	Hour Meter Finish	233.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	150	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

RAN UNIT EOR 1 HR UNDER FULL LOAD NO PROBLEMS FOUND.