

Patten



AARON

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1

(877) 891-4181 www.pattenpower.com

Customer Name: AARON

Date:

10/03/11

Unit Location:

Work Order #:

Unit #:

Acct. #:

Manufacturer: CU

Tech # 1511

Model #: 6CT8.3G

Hour Meter Start 219.0

Serial #: 4531956

Hour Meter Finish 220.0

Voltage Stability GOOD

Package Serial #: N.A

Rated KW 125

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	99.9%	99.9%	99.9%	99.8%	#VALUE!	#VALUE!	#VALUE!	#VALUE!
KW Meter	124.9	124.9	124.9	124.8	#VALUE!	#VALUE!	#VALUE!	#VALUE!
Engine Speed	1,800	1,800	1,800	1,800	#VALUE!	#VALUE!	#VALUE!	#VALUE!
Power Factor	1.00	1.00	1.00	1.00				
Voltmeter L1 - L2	241	241	241	241				
Voltmeter L2 - L3	241	241	241	241				
Voltmeter L1 - L3	240	240	240	240				
Ammeter L1	300	300	300	300				
Ammeter L2	299	299	299	299				
Ammeter L3	300	300	300	299				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	57	55	55	55				
Water Temp	178	178	180	180				
Ambient Room Temp	65	65	65	65				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

RAN UNIT AT 100% for 1 hr no problems found.

CUSTOMER SIGNATURE:

Date: October 3, 2011

TECHNICIAN SIGNATURE:

Date: October 3, 2011

Patten



AARON

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	10/3/11
Unit Location		Work Order #	
Unit #		Acct. #	
Manufacturer	CU	Tech #	1511
Model #	6CT8.3G	Hour Meter Start	219.0
Serial #	4531956	Hour Meter Finish	220.0
Voltage Stability	GOOD	Package Serial #:	N.A
Rated KW	125	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

RAN UNIT AT 100% for 1 hr no problems found.