

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1

(877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	07/25/11
Unit Location:	0	Work Order #:	0
Unit #:	0	Acct. #:	0
Manufacturer:	AA	Tech #	1511
Model #:	3512	Hour Meter Start	601.0
Serial #:	1KZ0480	Hour Meter Finish	114.0
Voltage Stability	GOOD	Package Serial #:	CMJO227
Rated KW	1250		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	97.9%	97.9%	97.9%	97.9%	0.0%	0.0%	0.0%	0.0%
KW Meter	1,224.3	1,224.3	1,224.3	1,224.3	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	479	479	479	479				
Voltmeter L2 - L3	480	480	480	480				
Voltmeter L1 - L3	478	478	478	478				
Ammeter L1	1479	1479	1479	1479				
Ammeter L2	1478	1478	1478	1478				
Ammeter L3	1470	1470	1470	1470				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	71	68	67	67				
Water Temp	180	180	180	180				
Ambient Room Temp	80	80	80	80				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	189	189	189	189				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

RAN UNIT FOR 1 HR NO PROBLEMS FOUND WITH UNIT.

CUSTOMER SIGNATURE:

Date: July 25, 2011

TECHNICIAN SIGNATURE:

Date: July 25, 2011

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	7/25/11
Unit Location	0	Work Order #	0
Unit #	0	Acct. #	0
Manufacturer	AA	Tech #	1511
Model #	3512	Hour Meter Start	601.0
Serial #	1KZ0480	Hour Meter Finish	114.0
Voltage Stability	GOOD	Package Serial #:	CMJO227
Rated KW	1250	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

RAN UNIT FOR 1 HR NO PROBLEMS FOUND WITH UNIT.