

Patten



AARON

43775001

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	06/04/12
Unit Location:	YARD	Work Order #:	0
Unit #:	43775001	Acct. #:	0
Manufacturer:	DD	Tech #	1511
Model #:	6063TKG5	Hour Meter Start	305.0
Serial #:	06R0610972	Hour Meter Finish	306.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	275		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	82.1%	82.1%	82.1%	82.1%	0.0%	0.0%	0.0%	0.0%
KW Meter	225.9	225.9	225.9	225.9	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	480	480	480	480				
Voltmeter L2 - L3	480	480	480	480				
Voltmeter L1 - L3	480	480	480	480				
Ammeter L1	271	271	271	271				
Ammeter L2	273	273	273	273				
Ammeter L3	271	271	271	271				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	65	64	63	63				
Water Temp	188	189	189	190				
Ambient Room Temp	80	80	80	80				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

REPLACED SHUT DOWN SELINOID WITH ONE FROM CUSTOMERS STOCK. RAN UNIT EOR 1 HR UNDER FULL LOAD NO PROBLEMS FOUND.

CUSTOMER SIGNATURE:

Date: June 4, 2012

TECHNICIAN SIGNATURE:

Date: June 4, 2012

Patten



AARON

43775001

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	6/4/12
Unit Location	YARD	Work Order #	0
Unit #	43775001	Acct. #	0
Manufacturer	DD	Tech #	1511
Model #	6063TKG5	Hour Meter Start	305.0
Serial #	06R0610972	Hour Meter Finish	306.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	275	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

REPLACED SHUT DOWN SELINOID WITH ONE FROM CUSTOMERS STOCK. RAN UNIT EOR 1 HR UNDER FULL LOAD NO PROBLEMS FOUND.