

Patten



Aaron Equipment

0

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name:	Aaron Equipment	Date:	02/21/12
Unit Location:	735 E. Green St.	Work Order #:	EM38572
Unit #:	0	Acct. #:	0048000
Manufacturer:	ONAN	Tech #	1511
Model #:	WSG-1068	Hour Meter Start	188
Serial #:	J020420586	Hour Meter Finish	189.0
Voltage Stability	GOOD	Package Serial #:	0
Rated KW	100 kW		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.0%	100.0%	100.0%	100.0%				
KW Meter	100.0	100.0	100.0	100.0	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	480	480	480	480				
Voltmeter L2 - L3	479	479	479	479				
Voltmeter L1 - L3	480	480	480	480				
Ammeter L1	120	120	120	120				
Ammeter L2	121	121	121	121				
Ammeter L3	120	120	120	120				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	79	76	76	76				
Water Temp	185	185	185	186				
Ambient Room Temp	35	35	35	35				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	14.0	14.0	14.0	14.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

CUSTOMER SIGNATURE: _____

Date: February 21, 2012

TECHNICIAN SIGNATURE: _____

Date: February 21, 2012

Patten



Aaron Equipment

0

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	Aaron Equipment	Date	2/21/12
Unit Location	735 E. Green St.	Work Order #	EM38572
Unit #	0	Acct. #	0048000
Manufacturer	ONAN	Tech #	1511
Model #	WSG-1068	Hour Meter Start	188
Serial #	J020420586	Hour Meter Finish	189.0
Voltage Stability	GOOD	Package Serial #:	0
Rated KW	100 kW		0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	#VALUE!	#VALUE!	#VALUE!	#VALUE!	#VALUE!	#VALUE!	#VALUE!	#VALUE!
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

0

CUSTOMER SIGNATURE: _____

Date: February 21, 2012

TECHNICIAN SIGNATURE: _____

Date: February 21, 2012