



PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE: 1
 (877) 891-4181 www.pattenpower.com

Customer Name:	Aaron Equipment	Date:	01/06/12
Unit Location:	735 E. Green St.	Work Order #:	EM37892
Unit #:	0	Acct. #:	0048000
Manufacturer:	AA	Tech #	1511
Model #:	3456	Hour Meter Start	4,507.0
Serial #:	3PG00619	Hour Meter Finish	4,508.0
Voltage Stability	GOOD	Package Serial #:	CER00613
Rated KW	455		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.4%	100.4%	100.4%	100.4%	#VALUE!	#VALUE!	0.0%	0.0%
KW Meter	456.6	456.6	456.6	456.6	#VALUE!	#VALUE!	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00				
Voltmeter L1 - L2	479	479	479	479				
Voltmeter L2 - L3	480	480	480	480				
Voltmeter L1 - L3	479	479	479	479				
Ammeter L1	551	551	551	551				
Ammeter L2	550	550	550	550				
Ammeter L3	549	549	549	549				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	63	61	58	58				
Water Temp	195	199	201	201				
Ambient Room Temp	50	50	50	50				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	90	90	90	90				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

UNIT NEEDED FUEL FILTERS CHANGED WOULD NOT PULL LOAD. INSTALLED NEW CAT FUEL FILTER AND WATER SEP FILTER. ALSO INSTALLED NEW FUEL PRESSURE GAUGE. RAN UNIT UNDER 100 % LOAD FOR 1 HR.

CUSTOMER SIGNATURE: _____ Date: January 6, 2012

TECHNICIAN SIGNATURE: _____ Date: January 6, 2012

Patten



Aaron Equipment

0

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	Aaron Equipment	Date	1/6/12
Unit Location	735 E. Green St.	Work Order #	EM37892
Unit #	0	Acct. #	0048000
Manufacturer	AA	Tech #	1511
Model #	3456	Hour Meter Start	4,507.0
Serial #	3PG00619	Hour Meter Finish	4,508.0
Voltage Stability	GOOD	Package Serial #:	CER00613
Rated KW	455	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

UNIT NEEDED FUEL FILTERS CHANGED WOULD NOT PULL LOAD. INSTALLED NEW CAT FUEL FILTER AND WATER SEP FILTER. ALSO INSTALLED NEW FUEL PRESSURE GAUGE. RAN UNIT UNDER 100 % LOAD FOR 1 HR.

CUSTOMER SIGNATURE: _____ Date: January 6, 2012

TECHNICIAN SIGNATURE: _____ Date: January 6, 2012