

Patten



Aaron Equipment

0

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name:	Aaron Equipment	Date:	02/28/12
Unit Location:	735 E. Green St.	Work Order #:	EM38623
Unit #:	0	Acct. #:	0048000
Manufacturer:	Cummins	Tech #	1511
Model #:	VTA-28-G5	Hour Meter Start	219
Serial #:	25247993	Hour Meter Finish	220.0
Voltage Stability	GOOD	Package Serial #:	0
Rated KW	600		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	99.3%	99.3%	99.2%	99.2%	0.0%	0.0%	0.0%	0.0%
KW Meter	595.7	595.7	595.4	595.4	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00				
Voltmeter L1 - L2	480	480	480	480				
Voltmeter L2 - L3	479	479	479	479				
Voltmeter L1 - L3	480	480	480	480				
Ammeter L1	718	718	718	718				
Ammeter L2	715	715	715	715				
Ammeter L3	718	718	717	717				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	56	56	55	55				
Water Temp	182	182	182	182				
Ambient Room Temp	35	35	36	36				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	198	199	199	200				
Battery Voltage	28.0	28.0	28.0	28.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

CUSTOMER SIGNATURE: _____

Date: February 28, 2012

TECHNICIAN SIGNATURE: _____

Date: February 28, 2012

Patten



Aaron Equipment

0

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	Aaron Equipment	Date	2/28/12
Unit Location	735 E. Green St.	Work Order #	EM38623
Unit #	0	Acct. #	0048000
Manufacturer	Cummins	Tech #	1511
Model #	VTA-28-G5	Hour Meter Start	219
Serial #	25247993	Hour Meter Finish	220.0
Voltage Stability	GOOD	Package Serial #:	0
Rated KW	600		0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

0

CUSTOMER SIGNATURE:

Date: February 28, 2012

TECHNICIAN SIGNATURE:

Date: February 28, 2012