

Patten



AARON

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name: AARON

Date: 05/07/12

Unit Location:

Work Order #:

Unit #:

Acct. #:

Manufacturer: AARON

Tech # 1511

Model #: 3208

Hour Meter Start 263.0

Serial #: 5YF0651

Hour Meter Finish 264.0

Voltage Stability GOOD

Package Serial #: N.A

Rated KW 178

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	97.1%	97.1%	97.1%	97.1%	#VALUE!	#VALUE!	#VALUE!	#VALUE!
KW Meter	172.8	172.8	172.8	172.8	#VALUE!	#VALUE!	#VALUE!	#VALUE!
Engine Speed	1,800	1,800	1,800	1,800	#VALUE!	#VALUE!	#VALUE!	#VALUE!
Power Factor	1.00	1.00	1.00	1.00				
Voltmeter L1 - L2	213	213	213	213				
Voltmeter L2 - L3	214	214	214	214				
Voltmeter L1 - L3	213	213	213	213				
Ammeter L1	467	467	467	467				
Ammeter L2	468	468	468	468				
Ammeter L3	468	468	468	468				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	69	68	68	68				
Water Temp	193	195	196	197				
Ambient Room Temp	60	60	60	60				
Exhaust Temp	n/a	n/a	n/a	n/a				
Oil Temp	n/a	n/a	n/a	n/a				
Battery Voltage	13.0	13.0	13.0	13.0				
Fuel Pressure	n/a	n/a	n/a	n/a				
Fuel Level	n/a	n/a	n/a	n/a				

COMMENTS AND RECOMMENDATIONS

REPLACED ENGINE T STATS AND STEAMED OUT RADIATOR.

CUSTOMER SIGNATURE:

Date: May 7, 2012

TECHNICIAN SIGNATURE:

Date: May 7, 2012

Patten



AARON

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	5/7/12
Unit Location		Work Order #	
Unit #		Acct. #	
Manufacturer	AARON	Tech #	1511
Model #	3208	Hour Meter Start	263.0
Serial #	5YF0651	Hour Meter Finish	264.0
Voltage Stability	GOOD	Package Serial #:	N.A
Rated KW	178	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

REPLACED ENGINE T STATS AND STEAMED OUT RADIATOR.