

Patten



AARON

44216003

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name: **AARON**

Date: **05/18/12**

Unit Location:

Work Order #:

Unit #: **44216003**

Acct. #:

Manufacturer: **GC**

Tech # **1511**

Model #: **GENERAC**

Hour Meter Start **114.0**

Serial #: **8 CYL**

Hour Meter Finish **115.0**

Voltage Stability **GOOD**

Package Serial #: **N.A**

Rated KW **50**

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	99.1%	99.3%	99.1%	98.9%	#VALUE!	#VALUE!	#VALUE!	#VALUE!
KW Meter	49.6	49.6	49.6	49.4	#VALUE!	#VALUE!	#VALUE!	#VALUE!
Engine Speed	1,800	1,800	1,800	1,800	#VALUE!	#VALUE!	#VALUE!	#VALUE!
Power Factor	1.00	1.00	1.00	1.00				
Voltmeter L1 - L2	209	209	209	209				
Voltmeter L2 - L3	208	208	208	208				
Voltmeter L1 - L3	208	209	208	208				
Ammeter L1	138	138	138	138				
Ammeter L2	137	137	137	137				
Ammeter L3	137	137	137	136				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	34	32	32	31				
Water Temp	200	203	204	204				
Ambient Room Temp	81	81	81	81				
Exhaust Temp	n/a	n/a	n/a	n/a				
Oil Temp	n/a	n/a	n/a	n/a				
Battery Voltage	12.5	12.5	12.5	12.5				
Fuel Pressure	5"	5"	5"	5"				
Fuel Level								

COMMENTS AND RECOMMENDATIONS

RAN UNIT AT 100% for 1 hr no problems found. Missing ats cover.

CUSTOMER SIGNATURE:

Date: May 18, 2012

TECHNICIAN SIGNATURE:

Date: May 18, 2012

Patten



AARON

44216003

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	5/18/12
Unit Location		Work Order #	
Unit #	44216003	Acct. #	
Manufacturer	GC	Tech #	1511
Model #	GENERAC	Hour Meter Start	114.0
Serial #	8 CYL	Hour Meter Finish	115.0
Voltage Stability	GOOD	Package Serial #:	N.A
Rated KW	50	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

RAN UNIT AT 100% for 1 hr no problems found. Missing ats cover.