

Patten



AARON

44388001

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	07/27/12
Unit Location:	0	Work Order #:	0
Unit #:	44388001	Acct. #:	0
Manufacturer:	DD	Tech #	1511
Model #:	SERIES 60 14.0 L TIER 3	Hour Meter Start	83.0
Serial #:	06R0968607	Hour Meter Finish	84.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	405		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.0%	100.0%	100.0%	100.0%	#VALUE!	#VALUE!	#VALUE!	#VALUE!
KW Meter	404.9	405.2	405.2	405.2	#VALUE!	#VALUE!	#VALUE!	#VALUE!
Engine Speed	1,800	1,800	1,800	1,800	#VALUE!	#VALUE!	#VALUE!	#VALUE!
Power Factor	1.00	1.00	1.00	1.00				
Voltmeter L1 - L2	482	482	482	482				
Voltmeter L2 - L3	483	483	483	483				
Voltmeter L1 - L3	482	483	483	483				
Ammeter L1	485	485	485	485				
Ammeter L2	484	484	484	484				
Ammeter L3	485	485	485	485				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	49	48	48	47				
Water Temp	190	192	193	193				
Ambient Room Temp	89	89	89	89				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	28.0	28.0	28.0	28.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

RAN UNIT FOR 1 HR NO PROBLEMS FOUND WITH UNIT.

CUSTOMER SIGNATURE:

Date: July 27, 2012

TECHNICIAN SIGNATURE:

Date: July 27, 2012

Patten



AARON

44388001

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	7/27/12
Unit Location	0	Work Order #	0
Unit #	44388001	Acct. #	0
Manufacturer	DD	Tech #	1511
Model #	SERIES 60 14.0 L TIER 3	Hour Meter Start	83.0
Serial #	06R0968607	Hour Meter Finish	84.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	405	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

RAN UNIT FOR 1 HR NO PROBLEMS FOUND WITH UNIT.