

Patten



AARON
44398001

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181

Customer Name: AARON
Unit Location: YARD
Unit #: 44398001
Manufacturer: Kohler
Model #: 60REOZJB
Serial #: PE4045T593273
Voltage Stability: GOOD
Rated KW: 57

Date: 7/27/2012
Work Order #:
Acct. #: 0
Tech #: 1511
Hour Meter Start: 1147
Hour Meter Finish: 1149

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.5	0.75	1	1.25	1.5	1.75	2
% of Load	100.0%	100.0%	100.0%	100.0%				
KW Meter	57.0	57.0	57.0	57.0				
Engine Speed	1,800	1,800	1,800	1,800				
Power Factor	1.00	1.00	1.00	1.00				
Voltmeter L1 - L2	480	480	480	480				
Voltmeter L2 - L3	481	481	481	481				
Voltmeter L1 - L3	480	480	480	480				
Ammeter L1	69	69	69	69				
Ammeter L2	68	68	68	68				
Ammeter L3	69	69	69	69				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	55	54	54	53				
Water Temp	181	181	182	182				
AMBIENT ROOM TEMP	80	80	80	80				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	13.0	13.0	13.0	13.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

RAN UNIT AT 100% AFTER REPLACING BAD EXH PIPE.

CUSTOMER SIGNATURE: _____

TECHNICIAN SIGNATURE: _____

Patten



AARON

44398001

LOAD AND OPERATION TEST

PAGE 2

**PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181**

Customer Name	AARON	Date	7/27/12
Unit Location	YARD	Work Order #	0
Unit #	44398001	Acct. #	0
Manufactor	Kohler	Tech #	1511
Model #	60REOZJB	Hour Meter Start	1147
Serial #	PE4045T593273	Hour Meter Finish	1149
Voltage Stability	GOOD	0	0
Rated KW	57	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	9	10	11	12	13	14	15	16
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
LUBE OIL PRESSURE								
Water Temp								
AMBIENT ROOM TEMP								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								

COMMENTS AND RECOMMENDATIONS

RAN UNIT AT 100% AFTER REPLACING BAD EXH PIPE.