

Patten

**AARON****44398002****LOAD AND OPERATION TEST****PAGE 1****PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181**

Customer Name: AARON
Unit Location: YARD
Unit #: 44398002
Manufacturer: Kohler
Model #: 50REOZJB
Serial #: PE4045T656683
Voltage Stability: GOOD
Rated KW: 57

Date: 8/2/2012
Work Order #:
Acct. #: 0
Tech #: 1511
Hour Meter Start: 763
Hour Meter Finish: 764

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.5	0.75	1	1.25	1.5	1.75	2
% of Load	100.0%	100.0%	100.0%	100.0%				
KW Meter	53.0	53.0	53.0	53.0				
Engine Speed	1,800	1,800	1,800	1,800				
Power Factor	1.00	1.00	1.00	1.00				
Voltmeter L1 - L2	240	240	240	240				
Voltmeter L2 - L3	240	240	240	240				
Voltmeter L1 - L3	N/A	N/A	N/A	N/A				
Ammeter L1	199	199	199	199				
Ammeter L2	199	199	199	199				
Ammeter L3	N/A	N/A	N/A	N/A				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	61	59	59	58				
Water Temp	179	180	181	181				
AMBIENT ROOM TEMP	89	89	89	89				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	13.0	13.0	13.0	13.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS**RAB UNIT AT 100% LOAD**

CUSTOMER SIGNATURE: _____

TECHNICIAN SIGNATURE: _____

Patten



AARON

44398002

LOAD AND OPERATION TEST

PAGE 2

**PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181**

Customer Name	AARON	Date	8/2/12
Unit Location	YARD	Work Order #	0
Unit #	44398002	Acct. #	0
Manufacturer	Kohler	Tech #	1511
Model #	50REOZJB	Hour Meter Start	763
Serial #	PE4045T656683	Hour Meter Finish	764
Voltage Stability	GOOD	0	0
Rated KW	57	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	9	10	11	12	13	14	15	16
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
LUBE OIL PRESSURE								
Water Temp								
AMBIENT ROOM TEMP								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								

COMMENTS AND RECOMMENDATIONS

RAB UNIT AT 100% LOAD