

Patten

**AARON****44398004****LOAD AND OPERATION TEST****PAGE 1****PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181**

Customer Name: AARON
Unit Location: YARD
Unit #: 44398004
Manufacturer: Kohler
Model #: 60REOZJB
Serial #: PE4045T608511
Voltage Stability: GOOD
Rated KW: 57

Date: 8/2/2012
Work Order #:
Acct. #: 0
Tech #: 1511
Hour Meter Start: 1324
Hour Meter Finish: 1325

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.5	0.75	1	1.25	1.5	1.75	2
% of Load	100.0%	100.0%	100.0%	100.0%				
KW Meter	57.0	57.0	57.0	57.0				
Engine Speed	1,800	1,800	1,800	1,800				
Power Factor	1.00	1.00	1.00	1.00				
Voltmeter L1 - L2	481	481	481	481				
Voltmeter L2 - L3	480	480	480	480				
Voltmeter L1 - L3	481	481	481	481				
Ammeter L1	73	73	73	73				
Ammeter L2	72	72	72	72				
Ammeter L3	73	73	72	72				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	54	54	53	53				
Water Temp	176	176	178	179				
AMBIENT ROOM TEMP	89	89	89	89				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	13.0	13.0	13.0	13.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS**RAN UNIT AT 100% LOAD**

CUSTOMER SIGNATURE: _____

TECHNICIAN SIGNATURE: _____

Patten



AARON

44398004

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181

Customer Name	AARON	Date	8/2/12
Unit Location	YARD	Work Order #	0
Unit #	44398004	Acct. #	0
Manufactor	Kohler	Tech #	1511
Model #	60REOZJB	Hour Meter Start	1324
Serial #	PE4045T608511	Hour Meter Finish	1325
Voltage Stability	GOOD	0	0
Rated KW	57	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	9	10	11	12	13	14	15	16
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
LUBE OIL PRESSURE								
Water Temp								
AMBIENT ROOM TEMP								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								

COMMENTS AND RECOMMENDATIONS

RAN UNIT AT 100% LOAD