

Patten



AARON

44571004

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	09/26/12
Unit Location:		Work Order #:	
Unit #:	44571004	Acct. #:	
Manufacturer:	JOHN DEERE	Tech #	1511
Model #:	405TF270	Hour Meter Start	12.0
Serial #:	PE4045T361548	Hour Meter Finish	13.0
Voltage Stability	GOOD	Package Serial #:	N.A
Rated KW	50		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.3%	100.3%	100.3%	100.3%	#VALUE!	#VALUE!	#VALUE!	#VALUE!
KW Meter	50.2	50.2	50.2	50.2	#VALUE!	#VALUE!	#VALUE!	#VALUE!
Engine Speed	1,800	1,800	1,800	1,800	#VALUE!	#VALUE!	#VALUE!	#VALUE!
Power Factor	1.00	1.00	1.00	1.00				
Voltmeter L1 - L2	480	480	480	480				
Voltmeter L2 - L3	481	481	481	481				
Voltmeter L1 - L3	479	479	479	479				
Ammeter L1	60	60	60	60				
Ammeter L2	60	60	60	60				
Ammeter L3	61	61	61	61				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	58	58	57	57				
Water Temp	193	195	195	195				
Ambient Room Temp	80	80'	80	80				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	14.0	14.0	14.0	14.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

RAN UNIT AT 100% for 1 hr no problems found.

CUSTOMER SIGNATURE:

Date: September 26, 2012

TECHNICIAN SIGNATURE:

Date: September 26, 2012

Patten



AARON

44571004

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	9/26/12
Unit Location		Work Order #	
Unit #	44571004	Acct. #	
Manufacturer	JOHN DEERE	Tech #	1511
Model #	405TF270	Hour Meter Start	12.0
Serial #	PE4045T361548	Hour Meter Finish	13.0
Voltage Stability	GOOD	Package Serial #:	N.A
Rated KW	50	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

RAN UNIT AT 100% for 1 hr no problems found.