

Patten

**AARON****44837001****LOAD AND OPERATION TEST****PAGE 1**

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181

Customer Name:	AARON	Date:	2/15/2013
Unit Location:	YARD	Work Order #:	
Unit #:	44837001	Acct. #:	
Manufacturer:	ON	Tech #	1511
Model #:	FORD 4.2	Hour Meter Start	0.3
Serial #:	ESG-642	Hour Meter Finish	1.3
Voltage Stability	GOOD	VOLTAGE	120/240 SF
Rated KW	35		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.5	0.75	1	1.25	1.5	1.75	2
% of Load	100.0%	100.0%	100.0%	100.0%				
KW Meter	35.0	35.0	35.0	35.0				
Engine Speed	1,800	1,800	1,800	1,800				
Power Factor	1.00	1.00	1.00	1.00				
Voltmeter L1 - L2	481	481	481	481				
Voltmeter L2 - L3	480	480	480	480				
Voltmeter L1 - L3								
Ammeter L1	143	143	143	143				
Ammeter L2	143	143	143	143				
Ammeter L3								
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	62	61	61	60				
Water Temp	200	201	201	201				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	14.0	14.0	14.0	14.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				
AMBIENT ROOM TEMP	40	40	40	40				

COMMENTS AND RECOMMENDATIONS

RAN UNIT AT 100% LOAD notes unit has no battery.

CUSTOMER SIGNATURE: _____

TECHNICIAN SIGNATURE: _____

Patten



AARON

44837001

LOAD AND OPERATION TEST

PAGE 2

**PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181**

Customer Name	AARON	Date	2/15/13
Unit Location	YARD	Work Order #	0
Unit #	44837001	Acct. #	
Manufacturer	ON	Tech #	1511
Model #	FORD 4.2	Hour Meter Start	0.3
Serial #	ESG-642	Hour Meter Finish	1.3
Voltage Stability	GOOD	VOLTAGE	120/240 SF
Rated KW	35	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	9	10	11	12	13	14	15	16
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
LUBE OIL PRESSURE								
Water Temp								
AMBIENT ROOM TEMP								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								

COMMENTS AND RECOMMENDATIONS

RAN UNIT AT 100% LOAD notes unit has no battery.