Patten CAT

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE: 1 (877) 891-4181

Customer Name:	AARON	**Date:**	8/29/2013
Unit Location:	YARD	**Work Order #:**	
Unit #:	45303001	**Acct. #:**	
Manufactor:	ON	**Tech #**	1511
Model #:	4BT3.9G4	**Hour Meter Start**	488
Serial #:	1CEXL0239ABA	**Hour Meter Finish**	489
Voltage Stability	GOOD	**VOLTAGE**	120/240 SF
Rated KW	60		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.5	0.75	1	1.25	1.5	1.75	2
% of Load	100.0%	100.0%	100.0%	100.0%				
KW Meter	60.0	60.0	60.0	60.0				
Engine Speed	1,800	1,800	1,800	1,800				
Power Factor	1.00	1.00	1.00	1.00				
Voltmeter L1 - L2	240	240	240	240				
Voltmeter L2 - L3	239	239	239	239				
Voltmeter L1 - L3								
Ammeter L1	251	251	251	251				
Ammeter L2	250	250	250	250				
Ammeter L3								
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	60	58	58	57				
Water Temp	200	201	201	201				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	14.0	14.0	14.0	14.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				
AMBIENT ROOM TEMP	40	40	40	40				

COMMENTS AND RECOMMENDATIONS

RAN UNIT AT 100% LOAD notes unit has no battery.

CUSTOMER SIGNATURE:

TECHNICIAN SIGNATURE:

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE: 1 (877) 891-4181

Customer Name	AARON	Date	8/29/13
Unit Location	YARD	Work Order #	0
Unit #	45303001	Acct. #	
Manufactor	ON	Tech #	1511
Model #	4BT3.9G4	Hour Meter Start	488
Serial #	1CEXL0239ABA	Hour Meter Finish	489
Voltage Stability	GOOD	VOLTAGE	120/240 SF
Rated KW	60	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	9	10	11	12	13	14	15	16
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
LUBE OIL PRESSURE								
Water Temp								
AMBIENT ROOM TEMP								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								

COMMENTS AND RECOMMENDATIONS

RAN UNIT AT 100% LOAD notes unit has no battery.